

**Program Manager's Report
Construction Activity...
January 2008**

CONSTRUCTION STATUS

Project 6A-1

- **Notice to proceed effective January 7, 2008**
- **240 calendar days allowed for substantial completion**
- **Contractor is starting work on submittals**

CONSTRUCTION STATUS

Project 10A

Contractor...

- **Has completed installation of the water line**
- **Is continuing the hydrostatic testing of the water line**
- **Has initiated cleanup of the project site**
- **Has completed all pavement replacement**
- **Is approximately 99% complete with the connections within HC MUD No. 20 and NWHC MUD No. 44 water plant sites**

CONSTRUCTION STATUS

Project 10B

Contractor...

- **Installed an additional 84 feet of 42-inch water line, bringing the total footage installed to 4,819 feet**
- **Completed the connection to the ground storage tank and the meter and pressure/flow control stations on the Cypress Klein UD water plant site**
- **Is continuing cleanup of project site north of Cypresswood Drive**

CONSTRUCTION STATUS

Project 10B, continued

Contractor...

- **Completed an additional 283 ft. on the tunnel between Cypress Creek and Cypresswood Drive**
- **Is preparing to re-mobilize and start work on the tunnel under Cypress Creek. The tunnel will be adjacent to the original tunnel and the contractor will work from the north side of the creek to the south side**

CONSTRUCTION STATUS

Project 15A

Contractor...

- Installed an additional 1,000 feet of 36-inch water line bringing the total footage installed to 4,440 feet**
- Completed an additional 758 feet of primary liner for the 36-inch water line bringing the total length of liner installed to 3,927 feet**

Pipe installed

An additional 1,084 feet of pipe was installed during the reporting period bringing the total footage of water line installed to 173,394 feet, approximately 32.8 miles

BIDS RECEIVED AND AWARD RECOMMENDED

Project 17, Segment 1

- Dec. 18, 2007 received/opened 12 bids ranging from \$9,425,410.00 to \$12,949,228.63
- SER Construction Partners LTD submitted low bid of \$9,425,410.00
- The second low bid of \$9,438,769.00 submitted by BRH-Garver Construction, LP was only \$13,359 more than the low bid
- Tabulated bids and reviewed the qualification statements and experience information submitted by the two (2) lowest bidders.

BIDS RECEIVED AND AWARD RECOMMENDED

Project 17, Segment 1, continued

- **Based on that review, recommended to the GM that BRH-Garver Construction, LP be awarded the construction contract for the project**
- **Project basically consists of the installation of approximately 8,900 feet of 54-inch water line, connection to the Greens Road water line and construction of a flow metering station**
- **Substantial completion of the project is specified in 270 calendar days**

GREENS ROAD WATER LINE

- **Assisted Authority staff working with City staff to finalize the project costs and determining each party's share of the costs; progress is being made.**

GROUNDWATER TRANSFER PROGRAM

- **Provided administrative oversight of the GTP systems**
- **Systems continue to be reliable, responsive and function effectively**
- **Provided approximately 2.13 MGD of water to the Buyer Districts during December**

MAJOR ACTIVITIES...

- **Assisting in efforts concerning the Luce Bayou Project**
- **Received bids on Project 17, Segment 1**
- **Oversight continued on 17 projects**
- **Provided construction admin. and project reps on Projects 10A , 10B and 15A and construction admin. on Project 6A-1**
- **Supported the acquisition of easements**
- **Provided oversight of Severn Trent Environmental Services activities and their contract to operate the Authority's GTP systems**
- **Continued efforts on the development of 2010-2019 Preliminary Surface Water Conversion Strategy**

MAJOR ACTIVITIES...

- **Provided construction administration and project representatives on Projects 10A , 10B and 15A**
- **Supported the acquisition of easements for Projects 4C, 6A-1, 6B-2, 7C-3, and 17 (all segments) and assisted in follow-up and finalization of acquisition efforts and resolution of conflicts on other projects**
- **Provided oversight of Severn Trent Environmental Services activities and their contract to operate the Authority's GTP systems**
- **Continued efforts to gather information from districts needed to develop the 2010-2019 Preliminary Surface Water Conversion Strategy**