

Program Manager's Report
Construction Activity...
June 2008

CONSTRUCTION STATUS

Project 6A-1

Contractor has:

- **Installed an additional 2,952 feet of 30-inch water line bringing the total length of 30-inch water line installed to 3,293 feet**
- **Continuing to work on tunnels**

CONSTRUCTION STATUS

Project 7C-3

Contractor is:

- **Performing site preparation, i.e. installing trailer, clearing, etc.**
- **Working on submittals**

CONSTRUCTION STATUS

Project 10B

Contractor:

- **Completed installation of the final 72 feet of 42-inch water line bringing the total length of 42-inch water line installed to 6,152 feet**
- **Completing testing of the pipe**
- **Working on site restoration**

CONSTRUCTION STATUS

Project 15A

Contractor is:

- **Working on final punch-list items**
- **Working on site restoration and re-establishment of turf**

CONSTRUCTION STATUS

Project 16

Contractor

- **Received Notice to Proceed effective June 2, 2008**
- **Working on submittals**

CONSTRUCTION STATUS

Project 17-1

Contractor:

- **Digging the tunnel shafts for crossing under the Greens Bayou**
- **Tunneling under Rush Creek Drive**
- **Made the tie-in to the Greens Road Water Line**
- **Installed 850 feet of 54-inch water line**

CONSTRUCTION STATUS

Project 17-2

Contractor:

- **Received Notice to Proceed effective June 2, 2008**
- **Working on submittals**

Pipe installed

An additional 3,874 feet of pipe was installed during the reporting period bringing the total footage of water line installed to 187,304 feet, approximately 35.5 miles

BIDS RECEIVED AND AWARD RECOMMENDED

Project 4C

- **March 11, 2008 received and opened 10 bids ranging from \$961,830.57 to \$1,439,862.50**
- **Metro City Construction, L.P. submitted the low bid of \$961,830.57**
- **Tabulated bids and reviewed the qualification statement and experience information submitted by the low bidder. Recommended to the General Manager that Metro City Construction, L.P. be awarded the construction contract for the project**
- **Project consists of the installation of approximately 4,000 feet of 16-inch water line and the connection to Ponderosa Forest Utility District's water plant**
- **Substantial completion of the project is specified in 240 calendar days**

GROUNDWATER TRANSFER PROGRAM

- **Provided administrative oversight of the GTP systems**
- **Systems continue to be reliable, responsive and function effectively**
- **Initiated service to Harris County WCID No. 119**
- **Provided approximately 2.33 MGD of water to the Buyer Districts**

MAJOR ACTIVITIES

- **Assisted the Authority in the preparation for upcoming bond sale**
- **Continued oversight of engineering efforts on 14 projects**
- **Advertised for bids on Project 2, Construction Package No. 1 (Spears Road Regional Pump Station) and Project 17, Segment 3**
- **Provided construction administration and project representatives on Projects 6A-1, 7C-3, 10B, 15A and 17, Segment 1 and construction administration on Projects 2, Construction Package No. 1, 4C, 16 and 17, Segments 2 and 3**

MAJOR ACTIVITIES (continued)

- **Supported and facilitated the acquisition of easements for Authority projects**
- **Provided oversight of Severn Trent Environmental Services, Inc. activities and their contract to operate the Authority's GTP systems**
- **Initiated delivery of water to Harris County WCID No. 119 and coordinated efforts to provide water to Bilma PUD under the GTP**
- **Completed preparation of the annual report and submitted the application for renewal of the Authority's Harris County Master Storm Water Quality Permit**