

Program Manager's Report
Construction Activity...
May 2008

CONSTRUCTION STATUS

Project 6A-1

- **Contractor installed an additional 1,524 feet of 16-inch water line bringing the total footage installed to 2,378 feet**
 - **Contractor connected to existing 30-inch line and installed 341 feet of 30-inch line**
 - **Contractor continued working on tunnels**

CONSTRUCTION STATUS

Project 7C-3

- **Contractor was issued a Notice to Proceed effective April 28, 2008**
 - **Contractor is working on submittals**
 - **Contractor is expected to mobilize in May**

CONSTRUCTION STATUS

Project 10B

- **Contractor installed the final 608 feet of 42-inch water line bringing the total footage installed to 6,080 feet**
 - **Contractor is testing the pipe**
 - **Contractor is working on site restoration**

CONSTRUCTION STATUS

Project 15A

- **Contractor installed the final 931 feet of 36-inch water line bringing the total footage installed to 10,496 feet**
 - **Contractor is testing the pipe**
 - **Contractor is working on site restoration**

CONSTRUCTION STATUS

Project 16

- **Contractor's Notice to Proceed is forthcoming**
 - **Contractor is working on submittals**

CONSTRUCTION STATUS

Project 17-1

- **Contractor continued to dig the shafts for the I-45 crossing and the Greens Bayou crossing**
- **Contractor cleared the proposed meter station site**
- **Delivery of the 54-inch water line began**

Pipe installed

An additional 3,404 feet of pipe was installed during the reporting period bringing the total footage of water line installed to 183,430 feet, approximately 34.7 miles

BIDS RECEIVED AND AWARD RECOMMENDED

Project 17, Segment 2

- April 22, 2008 received and opened 8 bids ranging from \$5,689,415.55 to \$7,762,999.99
 - E. P. Brady, LTD. submitted the low bid of \$5,689,415.55
 - Tabulated bids/reviewed qualification statement/experience information submitted by low bidder. Recommended to GM that E. P. Brady, LTD. be awarded the construction contract
 - Project primarily consists of the installation of approximately 7,800 feet of 54-inch water line
 - Substantial completion of the project is specified in 230 calendar days

GROUNDWATER TRANSFER PROGRAM

- **Provided administrative oversight of the GTP systems**
- **Systems continue to be reliable, responsive and function effectively**
- **Provided approximately 1.99 MGD of water to the Buyer Districts during April**

MAJOR ACTIVITIES

- **Assisted the Authority in compilation of the package on chloramine disinfection which was sent to the well owners in the 2010 service area**
- **Assisted the Authority in the preparation for upcoming bond sale**
- **Continued oversight of engineering efforts on 13 projects**
- **Received bids for bid Project 17, Segment 2**
- **Provided construction administration and project representatives on Projects 6A-1, 7C-3, 10B, 15A and 17, Segment 1 and construction administration on Projects 4C, 7C-3, 10A, 16 and 17, Segment 2**

MAJOR ACTIVITIES (continued)

- Supported and facilitated acquisition of easements for Authority projects
- Provided oversight, on behalf of the Authority, of Severn Trent Environmental Services, Inc. activities and their contract to operate the GTP systems
- Coordinated efforts to add Harris County WCID No. 119 and Bilma PUD as Buyers in the GTP
- Continued preparation of annual report and application for renewal of the Authority's Harris County Master Storm Water Quality Permit